

Legislative Capital Projects Financial Status Report

Month-Ending February, 2026

The Legislative Capital Projects Financial Status Report identifies all capital outlay projects for the General Services Department. The report identifies each appropriation, the agency and the age of the appropriation. The report also captures the amount bonds are sold for, the amount encumbered and the amount expensed.

For this month, there was a total of \$219,320,447.58 expended out of \$508,659,850 in appropriations.

- The DPS Reality Based Training Facility contract has been awarded to Jayne's Co. Construction began on 01/05/2026 and is scheduled to be completed spring of 2027
- Construction for the new Forensic Facility on the New Mexico Behavioral Health Institute (NMBHI) in San Miguel County is ongoing. Construction began on 02/17/2025. Dirt work in areas E&F are up to grade and have been blue topped. Area D loading dock slab work is complete. Structural steel has started in area D. Block work is ongoing in Areas C&B. Area A structural steel is wrapping up. Framing is ongoing. Site utility work is ongoing.
- Fire training academy and fire fighter memorial RFP for construction is closed and contract is being submitted to State Board of Finance for approval in March board meeting.
- Mora County Courthouse is currently in design. Design scheduled to be complete in April.
- DPS Metro facility construction is ongoing. Contractor is Jaynes. Construction scheduled to be complete in Spring of 2027.
- Literacy Center is currently in construction. Construction awarded to Jaynes. Project scheduled to be complete in December of 2026.
- Stem institute RFP for design closed and is currently under evaluation.

Projects completed by FMD in February are as follows:

- CP2300476 CYFD LAS CRUCES - JPTC ATHLETIC FIELD
- CP2400233 SNMCF LAS CRUCES - FIRE ALARM UPGRADES
- CP2400794 ESPANOLA DPS D7 TRACER SYSTEM INTEGRATION
- CP2500002 FBMC SANTA CLARA - PLATE & FRAME HEAT EXCHANGER
- CP2500565 T OR C NMVH ANNEX COURTYARD DOOR MODIFICATIONS
- CP2500777 LOS LUNAS CAMPUS PLUMBING SHOP BLDG ELECTRICAL UPGRADES
- CP2600057 T OR C NMVH OLD MAIN WATER LINE REPAIR
- CP2600285 FBMC SANTA CLARA - LAUNDRY DRYERS REPLACEMENT
- CP2600352 LOS LUNAS CYFD HENRY PEREA KITCHEN EQUIPMENT
- CP2600468 BELEN FRED LUNA DRAIN REPAIRS
- CP2600535 ABQ DPS FLEET WAREHOUSE GATE REPLACEMENT
- CP2600641 ABQ PINETREE NETWORK UPGRADES
- CP2600727 LOS LUNAS CAMPUS COMMUNITY ACTION PROGRAM WATER METER INSTALL
- CP2400547 WNMCF PLC UPGRADE
- CP2600085 HOBBS JAMES MURRAY BLDG HVAC REPLACEMENT

- CP2600355 MORIARTY DOT PATROL YARD ELECTRICAL UPGRADES
- CP2600382 HOBBS JAMES MURRAY BLDG LEAKING PIPE REMEDIATION
- CP2600399 ROSWELL NMRC PARKING LOT LIGHTING LED RETROFIT
- CP2600469 LAS VEGAS EPI DURAN FIBER INSTALL
- CP2600356 ENCINO DOT PATROL YARD ELECTRICAL UPGRADE
- CP2600392 MESITA DOT PATROL YARD ROOF REPLACEMENT
- CP2200301 GARA BUILDING RENOVATIONS
- CP2300116 SF CARRUTHERS - ROOF REPLACEMENT DESIGN & CONSTRUCTION
- CP2300364 YDDC FIRE ALARM SYSTEM DESIGN AND REPLACEMENT
- CP2400190 GRANTS WNMCF HOUSING UNIT 8 EMERGENCY GENERATOR REPLACEMENT
- CP2400702 ROSWELL OLD LAUNDRY DEMOLITION
- CP2400783 SF BUILDING BATAAN BUILDING WATER LEAK REPAIR RISK CLAIM DEDUCTIBLE
- CP2400787 SF BATAAN BUILDING FIRE ALARM PANEL TROUBLESHOOT AND REPAIR
- CP2500020 GRANTS WNMCF CAMPUS FLOODING
- CP2500082 GRANTS WNMCF RETAINING WALL
- CP2500092 FORT STANTON HOUSE DEMO
- CP2500170 ANGEL FIRE MEMORIAL SIDEWALK REPAIR
- CP2500697 ALBUQUERQUE CFB DRINKING FOUNTAIN REPLACEMENT
- CP2600058 SOUTH CAMPUS SOLAR CANOPY DAMAGE REPAIR
- CP2600233 LOS LUNAS CAMPUS WATER LEAK DETECTION AND REPAIR
- CP2600271 SNMCF LAS CRUCES - LEVEL 2 GENERATOR REPLACEMENT DOE 2026-003
- CP2600372 LAS VEGAS NMBHI SANDIA BLDG FLOORING ACM REMOVAL
- CP2600633 FORT BAYARD RESERVATION CAMPUS FORT BAYARD PARKING LOT WATER LINE REPAIR

Legislative Capital Projects Financial Status Report - February 2026

- * DS - Delayed Start
- * P - Project Planning
- * D - Project Design
- * C - Project Construction
- * W - Project in Closeout

Delayed Start

Non Applicable

On Schedule

Behind Schedule, 30 days

Behind Schedule, 60 days

** June 30th of Fiscal Year

	Title	Agency	* DS	* P	* D	* C	* W	** Reversion	Appropriated Amount	Reauthorized Amount	Committed	Expended	Balance
A19D2106	GSD Statewide Facility Decommission and Demolish	GSD						2026		1,128,029.89	737,908.03	390,121.86	-
A20E2016	DPS Firing Range	DPS						2026		970,000.00	75,191.61	894,808.39	-
A20E2017	SF DPS D1 New Building	DPS						2026		773,604.98	-	773,604.98	-
A20E2023	GSD Statewide Facility Decommission and Demolish	GSD						2026	-	1,148,383.85	207,828.94	940,554.91	-
A20E2025	CYFD YOUTH SAFE SHELTER STATEWIDE	CYFD						2026		289,381.16	-	287,502.69	1,878.47
A20E2921	VIETNAM VETERANS MEMORIAL ANGEL FIRE IMPROVE	DVS						2026		177,378.87	-	90,529.28	86,849.59
A22G2028	DPS Metro Admin Bldg Construct	DPS						2026	19,800,000.00		1,369,511.89	1,219,345.66	17,211,142.45
A22G2029	HSD BERNALILLO & ESPANOLA PARKING LOT CONSTRUCT	HSD						2026	969,000.00		137,912.94	808,426.45	22,660.61
A22G2030	Commission for the Blind Alamogordo FCLTY Ren	CFB						2026	177,000.00		-	5,310.00	171,690.00
A22G2031	NMBHI FORENSICS BLDG CONSTRUCT	DOH						2026	4,950,000.00		689,494.65	4,247,197.57	13,307.78
A22G2032	CYFD Field Services Bldg Prchs	CYFD						2026	8,500,000.00		-	255,000.00	8,245,000.00
A22G2033	DOE Harold Runnels Bldg Lab Ren	GSD						2026	1,485,000.00		2,780.46	1,349,458.28	132,761.26
A22G2034	DOIT JOHN F. SIMMS JR. BLDG REN	DOIT						2026	9,088,200.00		6,065,411.78	1,820,804.86	1,201,983.36
A22G2035	DPS Headquarters Bldg Ren	DPS						2026	2,970,000.00		1,913,430.94	687,046.07	369,522.99
A22G2036	Executive Office Building Construct	GSD						2026	14,850,000.00		7,797,799.73	2,628,399.15	4,423,801.12
A22G2037	DOH NM VETERANS' HOME NEW FCLTY CONSTRUCT	DOH						2026	19,800,000.00		667,288.22	16,825,284.18	2,307,427.60
A22G2038	CORRECTIONS DEPT SECURITY FIRE & SAFETY UPGRADE	NMCD						2026	10,000,000.00		45,953.99	9,954,046.01	-
A22G2039	CYFD FCLTY UPGRADE STATEWIDE	CYFD						2026	3,555,000.00		530,863.41	3,017,748.15	6,388.44
A22G2040	CYFD Sub Acute Residential Fac	CYFD						2026	3,000,000.00		481,509.96	2,518,317.59	172.45
A22G2041	CYFD Therapeutic Group Homes	CYFD						2026	1,000,000.00		588,733.04	355,455.58	55,811.38
A22G2042	CYFD Youth Intermediate Care	CYFD						2026	3,750,000.00		2,087,142.35	1,655,041.73	7,815.92
A22G2043	DOH HEALTH LIFE & SAFETY FCLTY IMPROVE	DOH						2026	4,000,000.00		224,312.75	3,775,687.25	-
A22G2044	DPS STATEWIDE FCLTY UPGRADES	DPS						2026	5,000,000.00		404,052.94	4,153,638.51	442,308.55
A22G2045	GSD STATEWIDE FCLTY RENEW	GSD						2026	10,400,000.00		175,089.30	10,187,043.76	37,866.94
A22G2046	VSD CEMETERY & MEMORIAL SAFETY & SECURITY IMPROVE	DVS						2026	600,000.00		19,508.20	185,344.28	395,147.52
A22G2047	WSD INFRA IMPROVE	DWS						2026	-	734,443.23	-	711,389.03	23,054.20
A21F2070	ECECD Child Wellness CTR Improve	ECECD						2027		1,895,151.02	76,318.46	1,518,577.19	300,255.37

	Title	Agency	* DS	* P	* D	* C	* W	** Reversion	Appropriated Amount	Reauthorized Amount	Committed	Expended	Balance
A21F2073	CYFD Pera Bldg Ren	CYFD						2027		144,000.47	13,991.16	-	130,009.31
A21F2075	ECECD Pera Bldg Ren	ECECD						2027		1,143,993.71	-	-	1,143,993.71
A21F2076	Santa Fe Capitol Campus Master Plan Implement	GSD						2027		3,875,484.92	168,988.81	402,457.50	3,304,038.61
A21F2077	Simms Bldg Santa Fe Ren Phase II	DOIT						2027		2,750,204.68	2,662,240.28	87,964.40	0.00
A21F3169	Harriet Sammons Bldg Infra Improve	HSD						2027		132,881.61	47,422.44	85,459.17	-
A23H2081	Corrections Dept Gara Bldg Improve	NMCD						2027	1,980,000.00		77,382.96	1,902,617.04	-
A23H2082	GSD Chavez Co Fclty Construct	GSD						2027	5,445,000.00		229,991.16	485,008.84	4,730,000.00
A23H2083	DPS Dist 6 Police Substation Construct	DPS						2027	772,200.00			23,400.00	748,800.00
A23H2084	GSD Los Alamos Office Bldg Construct	GSD						2027	1,485,000.00			45,000.00	1,440,000.00
A23H2085	NMBHI Forensics Unit Construct	DOH						2027	67,800,000.00		28,202,226.99	39,597,773.01	-
A23H2086	DPS Law Enforcement Reality-Based Train Fclty Improve	DPS						2027	2,000,000.00		1,280,262.34	719,737.65	0.01
A23H2087	GSD PRC Bldg PRCH & REN	GSD						2027	2,500,000.00		-	2,409,836.93	90,163.07
A23H2088	TRD INFO TECH DIVISION UPGRADE	TRD						2027	1,449,000.00		79,149.39	1,360,235.29	9,615.32
A23H2089	COMMISSION FOR THE BLIND FCLTY IMPROVE STATEWIDE	CFB						2027	300,000.00		299,560.97	-	439.03
A23H2090	Corrections Dept Blind Fclty Improve Statewide	NMCD						2027	20,000,000.00		1,871,646.77	18,005,289.79	123,063.44
A23H2091	CYFD Fclty Improve Statewide	CYFD						2027	2,300,000.00		1,507,988.63	205,596.22	586,415.15
A23H2092	DOH FCLTY Statewide Repairs & Patient/Resident Safety Improve	DOH						2027	5,000,000.00		602,068.82	3,156,941.57	1,240,989.61
A23H2093	DPS Facilities Infra Improve Statewide	DPS						2027	3,000,000.00		738,119.66	1,244,782.29	1,017,098.05
A23H2094	GSD FCLTY Ren Statewide	GSD						2027	12,000,000.00		755,963.75	11,159,787.22	84,249.03
A23H2095	VSD CEMETERY & MEMORIAL IMPROVE	DVS						2027	1,500,000.00		50,314.33	45,774.00	1,403,911.67
A23H2096	WSD FCLTY REN STATEWIDE	DWS						2027	1,200,000.00		-	786,276.55	413,723.45
A23H2518	GSD Transportation Services Airplane Prch	GSD						2027	9,000,000.00		243,276.03	7,383,973.28	1,372,750.69
A24I2026	DOIT LAS VEGAS RADIO COMM BLDG	DOIT						2028	495,000.00		164,007.38	139,276.84	191,715.78
A24I2027	NMBHI FORENSICS FCLTY CONSTRUC	DOH						2028	29,800,000.00		26,996,087.20	1,470,257.17	1,333,655.63
A24I2028	HSEMD RGNL FIRE TRAIN ACAD & F	HSEMD						2028	3,000,000.00		1,257,043.76	1,742,956.24	-
A24I2029	BATAAN BLDG RESTORATION	GSD						2028	4,950,000.00		158,139.30	250,035.25	4,541,825.45
A24I2030	DPS SANTA FE REALITY BASED TRA	DPS						2028	2,250,000.00		2,182,500.00	67,500.00	-
A24I2031	ECECD BLDG REN	ECECD						2028	1,980,000.00		1,593.99	727,871.27	1,250,534.74
A24I2032	HSEMD SANTA FE WAREHOUSE REN	HSEMD						2028	420,000.00		172,422.88	158,243.78	89,333.34
A24I2034	HSEMD EMERGENCY OPERATION CTR	HSEMD						2028	247,500.00		-	7,500.00	240,000.00
A24I2035	HSEMD SOCORRO FIRE TRAINING AC	HSEMD						2028	1,980,000.00		123,703.62	103,989.26	1,752,307.12
A24I2036	CD FCLTY MASTER PLAN STATEWIDE	NMCD						2028	1,000,000.00		34,161.04	774,454.75	191,384.21
A24I2037	CORRECTIONS DEPT FCLTY SECURIT	NMCD						2028	9,000,000.00		2,980,689.72	5,719,042.88	300,267.40
A24I2038	CYFD FCLTY REN STATEWIDE	CYFD						2028	5,000,000.00		623,033.32	150,000.00	4,226,966.68
A24I2039	DOH PATIENT FCLTY HEALTH & SAF	DOH						2028	5,000,000.00		1,660,557.25	2,669,808.58	669,634.17

Title		Agency	* DS	* P	* D	* C	* W	** Reversion	Appropriated Amount	Reauthorized Amount	Committed	Expended	Balance
A24I2040	DPS FCLTY UPGRADES STATEWIDE	DPS						2028	3,000,000.00		1,645,689.78	232,835.94	1,121,474.28
A24I2041	GSD FCLTY REN STATEWIDE	GSD						2028	10,000,000.00		618,319.72	9,361,173.10	20,507.18
A24I2042	VSD CEMETERIES & MEMORIALS IMP	DVS						2028	3,000,000.00		481,759.72	494,933.15	2,023,307.13
A24I2043	WORKFORCE SOLUTIONS FCLTY REN	DWS						2028	3,500,000.00		86,441.85	289,242.82	3,124,315.33
A24I2044	GSD NORTHEASTERN NEW MEXICO CO	GSD						2028	34,035,000.00		-	34,035,000.00	-
A24I2045	VSD VETERANS' RESOURCE CTR PLA	DVS						2028	1,200,000.00		-	91,000.00	1,109,000.00
A24I2492	GSD BERNALILLO CO STATE FCLTY	GSD						2028	1,500,000.00		276,212.45	471,732.39	752,055.16
A24I3427	BATAAN MEMORIAL BLDG IMPROVE -	GSD						2028	5,000,000.00				5,000,000.00
A25J2002	VSD NM VETERANS' RESOURCE CENT	DVS						2029	9,900,000.00		-	-	9,900,000.00
A25J2003	GSD FMD MORA COUNTY COURTHOUSE	GSD						2029	4,950,000.00		290,051.07	209,948.93	4,450,000.00
A25J2004	HSEMD SANTA FE FIRE TRAINING A	HSEMD						2029	40,000,000.00		3,943.76		39,996,056.24
A25J2005	NMBHI FORENSIC UNIT CONSTRUCT	DOH						2029	39,800,000.00				39,800,000.00
A25J2006	DPS REALITY-BASED TRAINING FCL	DPS						2029	8,026,950.00		6,720,000.00		1,306,950.00
A25J2007	CD CORRECTIONAL FCLTY SAFETY I	NMCD						2029	8,000,000.00		2,086,727.60	1,243,791.38	4,669,481.02
A25J2008	DOH FCLTY IMPROVE STATEWIDE	DOH						2029	5,000,000.00		1,247,328.88	1,253,498.30	2,499,172.82
A25J2009	DPS FCLTY IMPROVE STATEWIDE	DPS						2029	5,000,000.00				5,000,000.00
A25J2040	DOE ANALYTIC LAB CONSTRUCT	GSD											-
A25J2041	GSD FMD MORA COUNTY COURTHOUSE	GSD						2029	2,970,000.00		484,410.73	111,110.95	2,374,478.32
A25J2042	GSD SANTA FE FORT MARCY PK ENT	GSD						2029	1,000,000.00		520,874.90		479,125.10
A25J2043	DOIT DATA CTR & COM ROOM IMPRO	DOIT						2029	2,000,000.00		506,820.45	1,169,833.49	323,346.06
A25J2044	GSD FMD DOT PATROL YARDS IMPRO	GSD						2029	6,000,000.00		2,024,552.03	470,477.81	3,504,970.16
A25J2045	GSD STATE-OWNED FCLTY IMPROVE	GSD						2029	10,000,000.00		1,479,649.97	4,812,183.16	3,708,166.87
A25J2046	VSD CEMETERY SAFETY & SECURITY	DVS						2029	4,000,000.00				4,000,000.00
A25J2047	WSD JOB CTR IMPROVE	DWS						2029	2,000,000.00				2,000,000.00
									508,659,850.00	15,162,938.39	102,591,001.06	219,320,447.58	81,234,389.75